1st & final bill

M. A. R. 57 (Rule 116) No. D

Measurement Book

63653

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Name of work:- Improvements of cc drain & Covering Slab & Re asphalting road Kalyana mantapa road & Bharathi theater roads in Dasarahalli ward No-15. | | | | | | |
| | Estimate cost:- RS. 60.00 lakhs. | | | | | | |
| | Job Codes:- 015-20-000109, P-Code:- 3726. | | | | | | |
| | N.O.No:- EE\|DD\|WO\|124\|2020-21, Dt:- 5\|11\|2020. | | | | | | |
| | A.A.No:- EE\|DD\|AS\|106\|2020-21, Dt:- 23\|07\|2020. | | | | | | |
| | T.S.No:- SE\|DZ\|TS\|66\|2020-21, Dt:- 24\|07\|2020. | | | | | | |
| | Agency:- Sri Anand Naidu. D. | | | | | | |

Scanned with CamScanner

Abstract

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| Sl.No | Description of work. | | unit | qty | | Rate | amount. |
| 1 | Renewing & Refixing Stone Slabs | | Sqm | 258.30 | | 116.84 | 30168.09 |
| 2 | Earthwork excavation by manual means | | Cum | 866.22 | | 140.22 | 121461.37 |
| 3 | Providing & laying PCC of mix 1:3:6 | | Cum | 90.43 | | 5692.45 | 514711.33 |
| 4 | Providing & laying PCC of mix 1:2:4 | | Cum | 140.76 | | 6034.11 | 849361.32 |
| 5 | Providing & fixing RCC Precast Slab protection | | Sqm | 460.00 | | 1695.59 | 779971.40 |
| 6 | Providing & fixing Precast Solid Concrete Kerb | | Nos | 551.11 | | 475.48 | 262041.78 |
| 7 | Providing & applying Ready mix Painting Coal Tar | | Sqm | 48.30 | | 43.12 | 2082.70 |
| 8 | Providing & applying Spray painting. | | Sqm | 48.30 | | 99.06 | 4784.60 |
| 9 | Providing & supplying Stone dust. | | Cum | 136.88 | | 1112.88 | 152332.38 |
| 10 | Construction of granular Sub base. | | Cum | 120.45 | | 1947.56 | 234583.60 |
| 11 | Providing, laying & spreading wet mix macadam | | Cum | 172.43 | | 5201.14 | 362299.57 |
| 12 | Providing & applying Primer coat | | Sqm | 1272.20 | | 27.82 | 35392.60 |
| 13 | Providing & laying dense graded bituminous macadam | | Cum | 145.57 | | 6012.97 | 875067.52 |

Audited and admitted for Rs 5994155.00

Passed by Cheque for Rs 5625931.00

Rupees Six Lakh Twenty Five thousand Nine Hundred Thirty one only

By Name of Work 368224.00

M. A. R. 5
Measure

No. D 63654

Name of Contractor or nature of Agency

From ... To ...

Date of commencement of work

Date of completion

Accepted

Executive Engineer

P.W.D. Basavakalyan Division

| 1 | 2 | Number 3 | Dimensions: Length 4 | Breadth 5 | Depth 6 | Contents 7 | Reference to last Measurement 8 |
|---|---|---|---|---|---|---|---|
| Sl.No | Description of work | | unit | Qty | | Rate | Amount |
| 14 | Providing & applying tack coat. | | Sqm | 3207.30 | | 11.13 | 35697.00 |
| 15 | Providing & laying Bituminous Concrete | | Cum | 198.39 | | 4099.15 | 910750.00 |
| 16 | Road marking. | | Sqm | 1004.60 | | 477.43 | 49939.00 |
| 17 | loading & unloading. | | Cum | 1016.00 | | 129.98 | 131980.00 |
| | | | | | | Sub total ⇒ | 5351924.00 |
| | | | | | | GST 12% ⇒ | 642231.00 |
| | | | | | | Grand total ⇒ | 5994155.00 |

(Fifty Nine lakhs Ninety four thousand one hundred & fifty five Rupees only)

Scanned with CamScanner

## MEASUREMENT BOOK

| Date | Full description, etc., of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| Certified: | | | | | | | |
| | 1. Certified that the Contractor has done the work satisfactorily. | | | | | | |
| | 2. The Contractor has removed the debris from work site. | | | | | | |
| | 3. There is no left material issued to the Contractor. | | | | | | |
| | | | | | | | |
| | | | | | | | |
| |